EXTENSION OF TIME PROPOSAL

1	Name of work	Development works at Vinayakanagara, Airforce
2	Amount of Work Portion	15-00 Lakhs
3	Estimated Cost	15-00 Lakhs
4	Name of contractor	N. Keerthi
5	Agreement No.	60/15-16, Dt: 29/04/15.
6	No. and date under which work order issued	60/15-16, Dt: 29/04/15
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	28-6-2015
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	50 /.
12	Work carried out during 1st extension	50 /.
13	Work carried out during 2nd extension	
14	Time now applied for	
15	Date of recommending time limit applied for	172 Days
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB Work have been taken up Work Spot
22	Remarks of the EE with the daily rate of penalty proposed	Agreed as per AEE.
23	Remarks of the CE with the daily rate of penalty proposed	Penalty has been Imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92